



MAXIS – FIBER TO THE HOME (FTTH)

Fiber Distribution Panel (FDC) Installation

Supplier- THREE-OPP (M) SDN BHD



BANDAR UTAMA FDC INSTALLATION



1. FDC at Damansara




2. FDC before installing adapters and splitters



3. Checking each panel



4. Installing adapters



5. Finalizing adapters installation



5. Completion of adapter installation



6. Placing Laser Warning Label



7. Placing 3-Opp Label inside cabinet



8. After installing splitters

SIERRAMAS FDC INSTALLATION



1. FDC at Sierramas



2. Checking trays and splicing



3. Pigtail and tray inside SC 24 core panel




4. Installing adapters



5. Finalizing adapters installation



6. Completion of adapter installation



7. Installing splitters



8. Proper arrangement of cables
using spiral



8. After complete installation of
splitters and adapters

SRI HARTAMAS FDC INSTALLATION



1. FDC at Bandar Utama



2. SC 24 core panel before installing
adapters and splitters



3. Checking and correcting the tray



4. Installing adapters



5. Completion of adapter installation



6. Installing splitters



7. Finalizing splitters cable arrangement



8. Placing MAXIS and 3-Opp Label



9. Complete installing FDC



**LIST OF NAME INSTALING FDC AT SRI HARTAMAS, SIERRAMAS AND BANDAR
UTAMA**

1. Mr Haniffa
2. Ms Rani
3. Pandian
4. Aris
5. Khairol
6. Muhammad Firdaus- Trainee from IIUM
7. Mohd Yusof
8. Sharizan


Fiber Distribution Cabinet (FDC)



Bill of Quantity

ACCESSORIES	QUANTITY (pcs)		
	BANDAR UTAMA	SIERRAMAS	SRI HARTAMAS
E-Side Tray	2	2	2
D-Side Tray (24C)	6	6	6
Splitter Slot	1	1	1
Splice Tray	16	16	16
Strength Member	8	8	8
Cable Gland	8	8	8
Saddle Clip	48	48	48
SC/APC Adapter	144	144	144
Cable Trunking	1	1	1
Maxis Logo Sticker	1	1	1
Laser warning Sticker	10	10	10
Splitter 1x4	6	8	5
Splitter 1x2	-	-	2

Installation Diagram



1. Splice E-Side Cable to the SC/UPC pigtail in E-Side tray
2. Patch SC/APC pigtail to the input splitter.
3. Patch output splitter to the SC adaptor at D-Side tray
4. Splice SC/APC pigtail to the D-Side Cable in D-Side tray.

A = E-Side Tray

B = D-Side Tray

C = Splitter Shelf

Installation of the E-Side Cable to the Splitter Side

1)



E-Side Cable coming from the bottom (plinth)

2)



Incoming E-Side Cable

3)




Terminate FRP E-Side cable to the strength member (Ribbon / Slotted Loose)

4)




Used trunk cable to guide the fibre into the splice tray.

5)



Splice the E-Side fiber with SC/APC pigtail .

6)



Manage the extra pigtail using the guide and patch to the input splitter at splitter shelf.

Installation of the Splitter at splitter slot

1)




Slot the Splitter Module at the Splitter Slot

2)



Lock the module

3)



Patch the output splitter connector to the SC/APC adapter

Installation of the D-Side Cable from the Splitter Side

1)




Pull the D-Side cable from the bottom (plinth)

2)




Terminate FRP to the strength member (Ribbon /
Slotted Loose)

3)



Pull the loose tube fibre to the
D-Side Termination Tray

5)



Splicing the fibre loose tube with pig tail and manage the extra fibre inside the splice tray.

6)



Manage the pigtail outside the splice tray using the fibre guide. Patch to the SC/APC adapters are provided.


Installation of the Patch Cord to the D-Side Cable

1)



Patch the patch
cord from the
splitter output and
manage the
patch cord cable
using the fibre
routing.

Fiber Distribution Cabinet – 144 Termination



Front View

Fiber Distribution Cabinet – 144 Termination



Rear View